




MICHIGAN DEPARTMENT OF
ENVIRONMENT, GREAT LAKES, AND ENERGY

November 16, 2023 CAG Meeting


House Street

Areas 8, 12, 11, and 10
have been moved into the
Southwest Mound



House Street

- The Wolverine blog was updated today with the most recent air monitoring results



House Street


- Work is scheduled to finish for the year tomorrow
 - The clean soil that is covering waste material has been seeded
 - Air monitoring stations will be taken down and put back up in the spring for baseline monitoring before work begins



Tannery

- On schedule for Spring 2024 mobilization

October 20, 2023	Contractor's Response to Request for Qualifications
November 30, 2023	Contractor Notification of Prequalification
December 2023	Final Design Completed
December 8, 2023	Bid Documents Available to Prequalified Contractors
January 2024	Construction and Regulatory Permits Received (assumed)
January 26, 2023	Bids Due
February 2024	Contract Award
Mid – Late April 2024	Mobilization





Sole Plant

- Report is coming at the end of December summarizing the data from this drilling and sampling work
 - Report will include proposed next steps

RAP Sampling Schedule

	2022 Q4	2023 Q1	2023 Q2	2023 Q3	2023 Q4	2024 Q1	Completion Report Notes
Area 5		1st Q	2nd Q	3rd Q	4th Q		Combined (Areas 5, 6, and 11/12) Completion Report Due within 5 years of CD effective date; 2/19/2025.
Area 6	1st Q	2nd Q	3rd Q	4th Q			Combined (Areas 5, 6, and 11/12) Completion Report Due within 5 years of CD effective date; 2/19/2025.
Area 11/12	1st Q	2nd Q	3rd Q	4th Q			Combined (Areas 5, 6, and 11/12) Completion Report Due within 5 years of CD effective date; 2/19/2025.
Perimeter			1st Q	2nd Q	3rd Q	4th Q	Completion Report due 2 years from installation of last monitoring well. Last well installation was completed 6/23/2023 (Area19-MW-14A); Completion Report Due 6/23/2025.
Area 19/R-1				1st Q/Only*			*WWW to sample one time then wells are transferred to EGLE. Completion Report Due within 5 years of CD effective date; 2/19/2025.
GSI			1st Q	2nd Q	3rd Q	4th Q	Completion Report due 180-days from end of RAP implementation (i.e. receiving final data from Quarter 4 sampling). GZA will notify EGLE of receipt date.

Courtland & 11 Mile

- 81 residential wells sampled to date:
 - 10 wells with PFAS above criteria
 - 17 wells with PFAS detected below criteria
 - 54 wells non-detect for PFAS
- Next round of homes being sampled next week (requested access at 40 more homes)
- GZA is finishing drilling next week on the warehouse property and headquarters – Results pending (mid-December)
- Historic permits have been identified which show at least one tannery sediment disposal area at headquarters – a scope of work for sediment/soil sampling is being prepared and will be sent to EGLE

